

ID	Task Name	% Complete	Start	Finish	2009												2010											
					Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun			
1	Johnson College of Business and Economics	28%	10/21/08	5/31/10																								
2	Phase #1 Storm Line Work	100%	10/21/08	2/16/09																								
3	Relocate 60" Storm Drain	100%	10/21/08	2/16/09																								
4	Phase #2 Site Work and Building Structure	38%	1/5/09	7/23/09																								
5	Bring Site to Final Elevation	100%	1/5/09	2/27/09																								
6	Site Utilities	90%	1/14/09	3/3/09																								
7	Site Retaining Wall along East St. John	5%	2/11/09	3/3/09																								
8	Building Foundations	0%	3/5/09	4/29/09																								
9	Building Slab	0%	4/30/09	5/13/09																								
10	Structural Steel	0%	5/14/09	7/23/09																								
11	Phase #3 Building Package	0%	7/27/09	5/31/10																								
12	Frame Building Exterior	0%	7/27/09	9/4/09																								
13	Cast Stone and Brick	0%	8/3/09	1/25/10																								
14	Building Interiors	0%	12/14/09	4/7/10																								
15	Landscaping	0%	4/5/10	4/30/10																								
16	Owner Movein	0%	5/3/10	5/31/10																								